Progress Report



Building for the Future



Total Raised \$35,000



Project Timeline

MAR 23

FEB 24

Overview

Entrust currently supports a school high up in the Himalayas, established in 2014, for a growing number of children who would otherwise not receive an education.

A transitional building was constructed in 2022 housing classrooms, offices, partially completed washrooms, a computer laboratory and a small library. Once permanent classrooms are erected on the new site, this transitional building will become a multi-use facility for assemblies, sports and other school activities and will be integrated into the overall development of the new school facility.

This second year of the project completes Stage 1 of the school's transitional building. A 330ft long retaining wall behind the main building, which was unable to be constructed in Year 1 due to inflation and price hikes in raw materials and labour, is currently under construction. 5 toilets for the students will be completed and water pipes will be laid.

Impact for March - August 2023



Approximately one third of the wall

is now complete to a total height of ten feet. The wall is now successfully holding the weight of the road above the school.

Heavy monsoonal rains from June to Sept

have caused some delays to the construction of the retaining wall. However, work will recommence as soon as the weather permits.





Parents and supporters of the school

have made a significant contribution in terms of manual labour and have provided much of the raw materials for the wall.

Thank you

All funds have now reached our partners in northern India. Experienced local builders are receiving an income for their skill and the local families are excited to see the retaining wall secure the school building. Thank you for helping this community in such a practical and important way so that vulnerable children in remote locations can receive an education.









